

May 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1	2	3	4	5	6 Demolition	7 Finish Demo. Clean Up Frame Walls
8	9 Electrical HVAC Plumbing	10	11	12	13	14 Insulate Hang Drywall
15	16 Finish Drywall	17	18	19 Trim Paint Ceilings & Walls	20	21
22	23 Finish Out: Kitchen & Electrical	24	25 Flooring	26 Occupancy Permit Inspection	27	28 Clean Move In (if permit released)
29	30	31				